



October 2025 Monthly Report

Agenda Item 7a

Delivering The Future: DCA At Work


KEY UPDATES FROM ACROSS THE PROJECT

- Support to DWR for ongoing permit efforts including Change in Point of Diversion hearings at the State Water Resources Control Board
- Engineering studies to advance the project design and consider potential refinements; updated cost estimate and Basis of Design Report planned for early 2027
- Development of internal management plans, procedures, and workflows for transitioning to delivery phase in 2027



Executive Summary

Actual/Forecasted Expenditures



Financials

- FY25/26 Budget = \$65.0M; total committed = \$55.8M; \$7.5M incurred
- Financial Performance: EAC = \$59.5M; 9% under total budget
- Work Progress: 23% complete vs. 20% est. spend (of EAC)
- SBE/DVBE Participation: 9% of committed contracts; 5% of invoiced to date
- FY24/25 Closeout: budget = \$43.0M; \$31.5M incurred; EAC = \$31.5M; 26% under total budget

Procurements

- Primary Internet Services Renewal
- Social Media Management Platform

Outreach

- Rolled out new Brand Guidelines and templates
- Introduced new Monthly Communications Dashboard
- Kicked off PWA Communications Assessment
- Updating DCA website library and materials
- Participated in Orange County Water Summit

Activities and Highlights

TECHNICAL SERVICES	LAND ACQUISITION	ENVIRONMENTAL
SEPTEMBER 2025 HIGHLIGHTS		
- Collaborated with DCA and DCO to finalize list of refinements for consideration as part of the Basis of Design Report - Updated the Preliminary Baseline schedule to include design and construction updates - Continued Change in Point of Diversion hearing support to DCO	- Develop updated the right-of-way and temporary entry permit schedule - Oversee Record Research by Psomas to map the existing encumbrances of record within the proposed alignment - Psomas completed the monument reconnaissance in the public right-of-way - Working with DCO on potential new temporary entry permits for spring fieldwork	- Assisting the Basis of Design Report teams to confirm compliance with the EIR and CA Department of Fish and Wildlife Incidental Take Permit environmental commitments - Updating draft documents to use in coordination with DCO to develop an Environmental Compliance Plan for each key construction feature - Coordinating with DCO to identify compensatory mitigation location and implementation schedule for each key construction feature
ONGOING		
- Provide documentation summary of design and construction refinements to DCO by end of December 2025 - Develop project-wide Basis of Design Report to inform Class III cost estimate to be released in early 2027 - Develop and maintain technical services schedule - Update Spring 2026 plan for Geotechnical Field Work	- Manage development, tracking and acquisition of temporary access rights to support field explorations and surveys - Refine comprehensive understanding of complete permanent property requirements including easements and acquisitions - Update right-of-way cost estimate for all impacted parcels - Continue to receive and review title reports	- Continue preparing Tracking/Reporting Tool protocols, in coordination with DCO, to document compliance with the environmental commitments during design, construction, and commissioning - Continue supporting ongoing Change of Point of Diversion hearings at the State Water Resources Control Board and other ongoing permitting processes being completed by DCO

Activities and Highlights

PROGRAM SUPPORT	COMMUNICATIONS	LEGAL	EXECUTIVE OFFICE
SEPTEMBER 2025 HIGHLIGHTS			
- Submitted Draft DCA Annual Report to DCO for review - Completed overhaul of deliverable tracking procedure - Prepared for the Cost Estimating Workshop - Collaborated with Technical Services to refine the Procurement Plan for Program Delivery	- Introduced new Brand Guidelines and templates - Refreshed Social Media account profiles - Participated in Orange County Water Summit - Assisted with DCP trailer bill communications and efforts	Continued support to Program Support and Executive Office with development and refinement of templates for future procurements	- Leading delivery phase planning and transition efforts, including development of updated master program schedule and evaluation of key resource needs and gaps - Onboarding new vendors for Human Resources Support Services, and Facilitation and Strategic Support Services
ONGOING			
- Incorporation and refinement of Programmatic Deliverables into the P6 draft Master Program Schedule. - Expansion of processes and procedures to support Program Delivery Phase including Construction Project Management	- Quarterly Communications Plan Update - Conducting PWA Communications Assessment - DCA website Document Library updates - Refresh of Booth Materials 2026 Event Planning	- Continue supporting legal needs for DCA and DWR - Continue assisting Program Support and Executive Office with procurement and contract management efforts	- Plan and prepare for potential Participating Water Agency project implementation decisions targeted for 2027 - Plan for and participate in industry events to provide project updates - Plan and coordinate DCP programmatic governance future state

Communications Dashboard

September 2025

Activities

- Introduced new Brand Guidelines and templates
- Launched revamped social media channels
- Assisted with DCP trailer bill communications and efforts
- Audited fact sheets and website library collateral
- Participated in OC Water Summit

Upcoming

- Quarterly Communications Plan
- Communications Assessment
- DCA website Document Library updates
- New DCA conference booth and materials
- Quarterly DCA Newsletter

Website & Social Media

Website Sessions	2,337
Pageviews	5,231
Posts	10
Followers	4,503
Social Views	3,350
Interactions	62

Materials

New

- Templates:
 - Internal and co-branded DCA/DWR PPTs
 - Other: Memos, Business Cards, Letterhead
- Brand Guidelines

Updated

- Social Media Account Profiles
- Event Scorecards (Post-attendance Review)

Events

Attended: OC Water Summit
Upcoming: Water Education Foundation Summit, ASCE Briefing, SCWC Annual Meeting

Budget | SUMMARY

The FY25/26 DCA budget has been approved at \$65.0M (Table 1). We are currently forecasting an Estimate at Completion (EAC) budget of \$59.5M (Table 1), \$5.5M under our approved budget. Planned Geotechnical work has been suspended and is not included in the EAC. The DCA has committed \$55.8M (details in Tables 2 and 3) and has incurred \$7.5M in expenditures since July 1, 2025 (details in Tables 2 and 3). Planned cash flow curves are shown in Figure 1.

Table 1 | Monthly Budget Summary (FY 25/26)

	Original Budget		Current Budget		Current Commitments		Incurred to Date		EAC	Variance (Surplus)/Deficit		
Program Management Office												
Executive Office	\$	5,002,300	\$	5,002,300	\$	4,843,866	\$	784,075	\$	5,226,796	\$	224,496
Community Engagement		1,449,000		1,449,000		1,167,351		388,114		1,449,000		-
Program Controls		6,956,000		6,956,000		6,772,372		424,876		6,772,900		(183,100)
Administration		5,678,600		5,678,600		5,092,498		833,457		5,915,576		236,976
Procurement & Contract Administration		950,900		950,900		950,731		62,296		950,900		-
Property		1,269,600		1,269,600		1,268,695		98,249		1,295,922		26,322
Permitting Management		2,765,000		2,765,000		2,747,678		244,684		2,765,000		-
Health & Safety		400,100		400,100		400,008		22,960		400,100		-
Quality Management		541,200		541,200		541,190		33,797		541,200		-
Sustainability		424,600		424,600		424,543		16,646		424,600		-
Geotechnical Management		818,100		818,100		818,305		119,543		818,305		205
Suvery & Mapping Management		265,900		265,900		303,468		45,255		303,468		37,568
Program Initiation												
Engineering	\$	27,260,600	\$	27,260,600	\$	27,105,693	\$	4,136,427	\$	27,105,850	\$	(154,750)
Program Delivery												
Project Delivery	\$	11,218,100	\$	11,218,100	\$	3,332,710	\$	316,503	\$	5,530,383	\$	(5,687,717)
	\$	65,000,000	\$	65,000,000	\$	55,769,107	\$	7,526,882	\$	59,500,000	\$	(5,500,000)

Budget | DETAIL

Table 2 | FY 25/26 Budget Detail, 1 of 2

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Delta Conveyance	\$ 65,000,000	\$ 65,000,000	\$ 55,769,107	\$ -	\$ 7,526,882	\$ 57,473,118	13%	\$ 59,500,000	\$ (5,500,000)
Executive Office	5,002,300	5,002,300	4,843,866	-	784,075	4,218,225	16%	5,226,796	224,496
Executive Office	3,276,700	3,276,700	3,304,861	-	539,831	2,736,869	16%	3,504,600	227,900
Legal	520,000	520,000	519,979	-	56,234	463,766	11%	520,000	-
Audit	18,000	18,000	18,000	-	2,570	15,430	14%	18,000	-
Treasury	355,300	355,300	347,613	-	64,044	291,256	18%	347,669	(7,631)
Human Resources	832,300	832,300	653,413	-	121,395	710,905	19%	836,527	4,227
Community Engagement	1,449,000	1,449,000	1,167,351	-	388,114	1,060,886	33%	1,449,000	-
Management	823,900	823,900	823,661	-	313,026	510,874	38%	823,900	-
Community Coordination	250,000	250,000	-	-	-	250,000	0%	250,000	-
Outreach	375,100	375,100	343,690	-	75,089	300,011	22%	375,100	-
Program Controls	6,956,000	6,956,000	6,772,372	-	424,876	6,531,124	6%	6,772,900	(183,100)
Management	477,100	477,100	480,020	-	34,114	442,986	7%	480,100	3,000
Risk Management	349,700	349,700	349,631	-	32,753	316,947	9%	349,700	-
Cost Management	1,952,200	1,952,200	1,952,115	-	101,970	1,850,230	5%	1,952,200	-
Schedule Management	1,448,500	1,448,500	1,448,473	-	138,290	1,310,210	10%	1,448,500	-
Document Management	695,800	695,800	695,770	-	25,754	670,047	4%	695,800	-
Cost Estimating	158,300	158,300	158,210	-	-	158,300	0%	158,300	-
Governance	1,688,300	1,688,300	1,688,154	-	91,995	1,596,305	5%	1,688,300	-
Asset Management	186,100	186,100	-	-	-	186,100	0%	-	(186,100)
Administration	5,678,600	5,678,600	5,092,498	-	833,457	4,845,143	16%	5,915,576	236,976
Management	1,776,300	1,776,300	1,776,221	-	85,101	1,691,199	5%	1,776,300	-
Facilities	1,675,300	1,675,300	1,445,182	-	467,829	1,207,471	32%	1,681,293	5,993
Information Technology	2,227,000	2,227,000	1,871,095	-	280,528	1,946,472	15%	2,457,983	230,983
Procurement and Contract Administration	950,900	950,900	950,731	-	62,296	888,604	7%	950,900	-
Procurement Management	950,900	950,900	950,731	-	62,296	888,604	7%	950,900	-


Budget | DETAIL

Table 2 | FY 25/26 Budget Detail, 2 of 2

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Property	1,269,600	1,269,600	1,268,695	-	98,249	1,171,351	8%	1,295,922	26,322
Management	-	-	-	-	-	-	0%	-	-
Property Agents	118,900	118,900	118,067	-	-	118,900	0%	118,900	-
Temporary Entrance Permits	826,900	826,900	800,506	-	26,228	800,672	3%	826,900	-
Land Purchase	173,800	173,800	200,122	-	72,021	101,779	36%	200,122	26,322
Court Ordered Entry	150,000	150,000	150,000	-	-	150,000	0%	150,000	-
Permitting Management	2,765,000	2,765,000	2,747,678	-	244,684	2,520,316	9%	2,765,000	-
Management	2,124,200	2,124,200	2,124,095	-	244,684	1,879,516	12%	2,124,200	-
Permit Monitoring and Compliance	640,800	640,800	623,582	-	-	640,800	0%	640,800	-
Health and Safety	400,100	400,100	400,008	-	22,960	377,140	6%	400,100	-
Management	400,100	400,100	400,008	-	22,960	377,140	6%	400,100	-
Quality Management	541,200	541,200	541,190	-	33,797	507,403	6%	541,200	-
Management & Auditing	541,200	541,200	541,190	-	33,797	507,403	6%	541,200	-
Sustainability	424,600	424,600	424,543	-	16,646	407,955	4%	424,600	-
Management	424,600	424,600	424,543	-	16,646	407,955	4%	424,600	-
Geotechnical Management	818,100	818,100	818,305	-	119,543	698,557	15%	818,305	205
Management	818,100	818,100	818,305	-	119,543	698,557	15%	818,305	205
Survey and Mapping Management	265,900	265,900	303,468	-	45,255	220,645	15%	303,468	37,568
Management	265,900	265,900	303,468	-	45,255	220,645	15%	303,468	37,568
Engineering	27,260,600	27,260,600	27,105,693	-	4,136,427	23,124,173	15%	27,105,850	(154,750)
Management & Administration	3,475,300	3,475,300	3,103,360	-	424,449	3,050,851	14%	3,103,360	(371,940)
Facility Studies	50,500	50,500	50,426	-	39,658	10,842	79%	50,500	-
Basis of Design Reports	21,091,900	21,091,900	21,309,090	-	3,445,711	17,646,189	16%	21,309,090	217,190
Program Delivery Planning	2,440,500	2,440,500	2,440,435	-	222,434	2,218,066	9%	2,440,500	-
Permit Engineering Support	202,400	202,400	202,382	-	4,176	198,224	2%	202,400	-
Project Delivery	11,218,100	11,218,100	3,332,710	-	316,503	10,901,597	9%	5,530,383	(5,687,717)
Project Geotechnical	5,189,900	5,189,900	1,514,031	-	115,514	5,074,386	8%	1,514,031	(3,675,869)
Project Surveying and Mapping	1,818,700	1,818,700	1,818,679	-	200,990	1,617,710	11%	1,818,700	-
Undefined Allowance	4,209,500	4,209,500	-	-	-	4,209,500	0%	2,197,652	(2,011,848)

Budget | DETAIL

Figure 1| FY 25/26 Cash Flow to Date



Contracts

Table 3 - Contract Summary (FY 25/26)

Description	Commitment Amount	Invoiced to Date	Percent Invoiced
Delta Conveyance	\$ 55,769,107	\$ 7,526,882	13%
Jacobs Engineering Group	\$ 31,531,040	\$ 4,599,362	15%
Hamner, Jewell & Associates	\$ 63,995	\$ -	0%
Bender Rosenthal, Inc.	\$ 650,628	\$ 98,249	15%
Associated Right of Way Services, Inc.	\$ 54,072	\$ -	0%
Psomas	\$ 1,818,679	\$ 200,990	11%
Parsons	\$ 12,180,848	\$ 686,087	6%
Prime US-Park Tower, LLC	\$ 1,342,276	\$ 440,369	33%
110 Holdings dba Launch Consulting, LLC	\$ 814,225	\$ 162,722	20%
JAMBO-Silvacom LTD	\$ 39,598	\$ 36,665	93%
Best Best & Krieger	\$ 519,979	\$ 56,234	11%
Metropolitan Water District of S. California	\$ 624,250	\$ 46,755	7%
Dept of Water Resources	\$ 500,000	\$ -	0%
AECOM Technical Services	\$ 1,514,031	\$ 115,514	8%
Gwendolyn Buchholz, Permit Engineer Inc.	\$ 245,913	\$ 61,920	25%
AVI-SPL LLC	\$ 47,617	\$ 14,380	30%
Bradner Consulting LLC	\$ 629,610	\$ 156,231	25%
Alliant Insurance	\$ 30,040	\$ 27,549	92%
Lucas Public Affairs, LLC	\$ 1,055,575	\$ 387,072	37%
STV Incorporated	\$ 976,588	\$ 101,129	10%
LuxBus America	\$ 18,750	\$ -	0%
CohnReznick Advisory LLC	\$ 572,275	\$ 247,462	43%
Project Neutral, Inc.	\$ 126,936	\$ 24,314	19%
Caltronics Business Systems	\$ 34,989	\$ 8,832	25%
Municipal Resource Group, LLC	\$ 154,102	\$ -	0%
Miles Treaster & Associates	\$ 18,000	\$ -	0%
Matthew Ian Keogh	\$ 15,600	\$ 1,008	6%
Santiago Water Strategies	\$ 72,750	\$ -	0%
Agreements <\$15k	\$ 116,741	\$ 54,039	46%

S/DVBE Status

FY 25/26

DCP Overview

Total Delta Conveyance Commitment	Total Delta Conveyance Invoiced	Total SBE Commitment	Total DVBE Commitment	Total SBE Invoiced	Total DVBE Invoiced	SBE Total % Committed	DVBE Total % Committed	SBE Total % Invoiced	DVBE Total % Invoiced
\$55,769,107	\$7,526,882	\$5,018,441	\$0	\$344,668	\$0	9%	0%	5%	0%

SBE/DVBE Vendor Detail

Prime	Sub Consultant	SBE Status	Prime Commitment	Prime Invoiced to Date	SBE/DVBE Commitment	SBE/DVBE Invoiced to Date	SBE/DVBE % Committed	SBE/DVBE % Invoiced
AECOM Technical Services			\$1,514,031	\$115,514	\$0	\$0	0.0%	0.0%
	Inspection Services, Inc.	SBE			\$0	\$0	0.0%	0.0%
Associated Right of Way Services, Inc.			\$54,072	\$0	\$54,072	\$0	100.0%	100.0%
Bender Rosenthal, Inc.			\$650,628	\$98,249	\$650,628	\$98,249	100.0%	100.0%
Caltronics Business Systems			\$34,989	\$8,832	\$34,989	\$8,832	100.0%	100.0%
Hamner, Jewell & Associates			\$63,995	\$0	\$63,995	\$0	100.0%	100.0%
Lucas Public Affairs, LLC			\$1,055,575	\$387,072	\$237,605	\$69,559	22.5%	18.0%
	Lunia Blue	SBE			\$237,605	\$69,559	22.5%	18.0%
Jacobs Engineering Group			\$31,531,040	\$4,599,362	\$1,356,470	\$17,095	4.3%	0.4%
	5RMK	SBE			\$142,975	\$2,196	0.5%	0.05%
	JMA	SBE			\$800,039	\$0	2.5%	0.0%
	LCI	SBE			\$138,436	\$0	0.4%	0.0%
	Peter Wiseman	SBE			\$0	\$0	0.0%	0.0%
	Robert Marshall	SBE			\$0	\$0	0.0%	0.0%
	REY Engineers	SBE			\$275,020	\$14,899	0.9%	0.3%
Parsons			\$12,180,848	\$686,087	\$2,620,682	\$150,934	21.5%	22.0%
	Chaves	SBE			\$2,620,682	\$150,934	21.5%	22.0%

Fiscal Year 2024/25 Financial Reports

Budget | SUMMARY

The FY24/25 DCA budget was approved at \$43.0M (Table 1A). We are currently forecasting an Estimate at Completion (EAC) budget of \$31.5M (Table 1A), \$11.5M under our approved budget. The new EAC reflects an estimate of the final invoices for FY24/25, which have all been submitted. The DCA has incurred \$31.5M in expenditures through the end of June (details in Table 2A). Planned vs. Actual cash flow curves are shown in Figure 1A. Commitments will be reduced as part of end of the year close out to match actuals received.

Table 1A | Monthly Budget Summary (FY 24/25)

	Original Budget		Current Budget		Current Commitments		Incurred to Date		EAC	Variance (Surplus)/Deficit		
Program Management Office												
Executive Office	\$	4,939,700	\$	4,939,700	\$	2,951,361	\$	2,396,578	\$	2,396,578	\$	(2,543,122)
Community Engagement		1,224,600		1,224,600		1,135,320		1,044,043		1,044,043		(180,557)
Program Controls		4,905,500		4,905,500		5,782,606		5,271,873		5,271,873		366,373
Administration		3,535,700		3,535,700		3,826,436		3,708,961		3,708,961		173,261
Procurement and Contract Administration		762,900		762,900		762,490		651,743		651,743		(111,157)
Property		1,028,300		1,028,300		1,179,879		530,075		530,075		(498,225)
Permitting Management		1,254,600		1,254,600		879,468		710,868		710,868		(543,732)
Health and Safety		431,600		431,600		431,592		400,235		400,235		(31,365)
Quality Management		698,600		698,600		413,160		410,838		410,838		(287,762)
Sustainability		501,500		501,500		494,292		430,320		430,320		(71,181)
Engineering Management		-		-		370,000		419,900		419,900		419,900
Geotechnical Management		444,300		444,300		419,230		340,946		340,946		(103,354)
Survey & Mapping Management		-		-		195,000		146,576		146,576		146,576
Program Initiation												
Engineering	\$	13,938,700	\$	13,938,700	\$	13,738,522	\$	13,359,598	\$	13,359,598	\$	(579,102)
Program Delivery												
Project Delivery	\$	9,334,200	\$	9,334,200	\$	2,196,989	\$	1,649,485	\$	1,649,485	\$	(7,684,715)
	\$	43,000,200	\$	43,000,200	\$	34,776,346	\$	31,472,040	\$	31,472,040	\$	(11,528,160)

Budget | DETAIL

Table 2A | FY 24/25 Budget Detail, 1 of 2

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Delta Conveyance	\$ 43,000,200	\$ 43,000,200	\$ 34,776,346	\$ -	\$ 31,472,040	\$ 11,528,160	90%	\$ 31,472,040	\$ (11,528,160)
Executive Office	4,939,700	4,939,700	2,951,361	-	2,396,578	2,543,122	81%	2,396,578	(2,543,122)
Executive Office	1,974,700	1,974,700	1,819,946	-	1,794,170	180,530	99%	1,794,170	(180,530)
Legal	497,200	497,200	497,162	-	280,356	216,844	56%	280,356	(216,844)
Audit	18,000	18,000	-	-	-	18,000	0%	-	(18,000)
Treasury	338,000	338,000	347,513	-	182,803	155,197	53%	182,803	(155,197)
Human Resources	258,800	258,800	286,740	-	139,250	119,550	49%	139,250	(119,550)
Undefined Allowance	1,853,000	1,853,000	-	-	-	1,853,000	0%	-	(1,853,000)
Community Engagement	1,224,600	1,224,600	1,135,320	-	1,044,043	180,557	92%	1,044,043	(180,557)
Management	456,800	456,800	648,555	-	613,442	(156,642)	95%	613,442	156,642
Community Coordination	250,000	250,000	-	-	-	250,000	0%	-	(250,000)
Outreach	517,800	517,800	486,765	-	430,602	87,198	88%	430,602	(87,198)
Program Controls	4,905,500	4,905,500	5,782,606	-	5,271,873	(366,373)	91%	5,271,873	366,373
Management	651,000	651,000	688,469	-	676,783	(25,783)	98%	676,783	25,783
Cost Management	843,600	843,600	1,156,867	-	1,139,276	(295,676)	98%	1,139,276	295,676
Schedule Management	1,688,800	1,688,800	1,733,454	-	1,419,253	269,547	82%	1,419,253	(269,547)
Document Management	481,400	481,400	459,840	-	392,216	89,184	85%	392,216	(89,184)
Governance	911,300	911,300	1,379,816	-	1,283,219	(371,919)	93%	1,283,219	371,919
Asset Management	329,400	329,400	364,160	-	361,127	(31,727)	99%	361,127	31,727
Administration	3,535,700	3,535,700	3,826,436	-	3,708,961	(173,261)	97%	3,708,961	173,261
Management	948,700	948,700	1,088,840	-	1,048,707	(100,007)	96%	1,048,707	100,007
Facilities	1,496,200	1,496,200	1,555,637	-	1,504,799	(8,599)	97%	1,504,799	8,599
Information Technology	1,090,800	1,090,800	1,181,959	-	1,155,455	(64,655)	98%	1,155,455	64,655
Procurement and Contract Administration	762,900	762,900	762,490	-	651,743	111,157	85%	651,743	(111,157)
Procurement Management	762,900	762,900	762,490	-	651,743	111,157	85%	651,743	(111,157)


Budget | DETAIL

Table 2A | FY 24/25 Budget Detail, 2 of 2

Work Breakdown Structure	Original Budget	Current Budget	Current Commitments	Pending Commitment Changes	Actuals Received	Remaining Budget	% of Budget Incurred	Estimate At Completion	Variance (Surplus)/Deficit
Property	1,028,300	1,028,300	1,179,879	-	530,075	498,225	45%	530,075	(498,225)
Property Agents	501,200	501,200	151,587	-	34,623	466,577	23%	34,623	(466,577)
Temporary Entrance Permits	477,100	477,100	377,042	-	222,512	254,588	59%	222,512	(254,588)
Land Purchase	-	-	550,000	-	171,690	(171,690)	31%	171,690	171,690
Court Ordered Entry	50,000	50,000	101,250	-	101,250	(51,250)	100%	101,250	51,250
Permitting Management	1,254,600	1,254,600	879,468	-	710,868	543,732	81%	710,868	(543,732)
Management	534,700	534,700	759,661	-	650,284	(115,584)	86%	650,284	115,584
Permit Monitoring and Compliance	719,900	719,900	119,807	-	60,585	659,315	51%	60,585	(659,315)
Health and Safety	431,600	431,600	431,592	-	400,235	31,365	93%	400,235	(31,365)
Management	431,600	431,600	431,592	-	400,235	31,365	93%	400,235	(31,365)
Quality Management	698,600	698,600	413,160	-	410,838	287,762	99%	410,838	(287,762)
Management & Auditing	698,600	698,600	413,160	-	410,838	287,762	99%	410,838	(287,762)
Sustainability	501,500	501,500	494,292	-	430,320	71,181	87%	430,320	(71,181)
Management	501,500	501,500	494,292	-	430,320	71,181	87%	430,320	(71,181)
Engineering Management	-	-	370,000	-	419,900	(419,900)	113%	419,900	419,900
Program Delivery Planning	-	-	370,000	-	419,900	(419,900)	113%	419,900	419,900
Geotechnical Management	444,300	444,300	419,230	-	340,946	103,354	81%	340,946	(103,354)
Management	444,300	444,300	419,230	-	340,946	103,354	81%	340,946	(103,354)
Survey and Mapping Management	-	-	195,000	-	146,576	(146,576)	75%	146,576	146,576
Management	-	-	195,000	-	146,576	(146,576)	75%	146,576	146,576
Engineering	13,938,700	13,938,700	13,738,522	-	13,359,598	579,102	97%	13,359,598	(579,102)
Management & Administration	1,141,900	1,141,900	1,496,843	-	1,480,429	(338,529)	99%	1,480,429	338,529
Facility Studies	5,657,900	5,657,900	8,517,838	-	8,458,226	(2,800,326)	99%	8,458,226	2,800,326
Project Definition Reports	6,937,300	6,937,300	1,347,283	-	1,336,923	5,600,377	99%	1,336,923	(5,600,377)
Basis of Design Reports	-	-	2,200,000	-	1,984,360	(1,984,360)	90%	1,984,360	1,984,360
Permit Engineering Support	201,600	201,600	176,557	-	99,660	101,940	56%	99,660	(101,940)
Project Delivery	9,334,200	9,334,200	2,196,989	-	1,649,485	7,684,715	75%	1,649,485	(7,684,715)
Project Geotechnical	9,334,200	9,334,200	1,851,989	-	1,552,565	7,781,635	84%	1,552,565	(7,781,635)
Project Surveying and Mapping	-	-	345,000	-	96,921	(96,921)	28%	96,921	96,921

Budget | DETAIL

Figure 1A | FY 24/25 Cash Flow to Date



Contracts

Table 3A - Contract Summary (FY 24/25)

Description	Commitment Amount	Invoiced to Date	Percent Invoiced
Delta Conveyance	\$ 34,776,346	\$ 31,472,040	90%
e-Builder, Inc.	\$ 156,304	\$ 156,304	100%
Jacobs Engineering Group	\$ 16,702,031	\$ 15,718,161	94%
Hamner, Jewell & Associates	\$ 58,284	\$ 7,366	13%
Bender Rosenthal, Inc.	\$ 803,453	\$ 321,925	40%
Associated Right of Way Services, Inc.	\$ 34,911	\$ 3,243	9%
Psomas	\$ 345,000	\$ 96,921	28%
Parsons	\$ 9,521,105	\$ 9,001,236	95%
Prime US-Park Tower, LLC	\$ 1,362,382	\$ 1,333,841	98%
110 Holdings dba Launch Consulting, LLC	\$ 371,864	\$ 358,796	96%
VMA Communications, Inc.	\$ 834,521	\$ 806,504	97%
JAMBO-Silvacom LTD	\$ 34,920	\$ 34,920	100%
Best Best & Krieger	\$ 497,162	\$ 280,356	56%
Metropolitan Water District of S. California	\$ 536,142	\$ 224,253	42%
Dept of Water Resources	\$ 151,250	\$ 130,270	86%
AECOM Technical Services	\$ 1,851,989	\$ 1,552,565	84%
Gwendolyn Buchholz, Permit Engineer Inc	\$ 149,975	\$ 149,975	100%
IRIS Intelligence, LLC	\$ 27,830	\$ 27,830	100%
Alliant Insurance	\$ 27,549	\$ 27,549	100%
Consolidated Communications, Inc.	\$ 34,193	\$ 34,193	100%
AT&T	\$ 23,821	\$ 23,821	100%
Caltronics Government Services	\$ 37,700	\$ 30,976	82%
AVI-SPL LLC	\$ 116,238	\$ 116,238	100%
Bradner Consulting LLC	\$ 611,271	\$ 611,271	100%
Miles Treaster & Associates	\$ 18,000	\$ 13,440	75%
onPar Advisors LLC	\$ 62,883	\$ 62,883	100%
Matthew Ian Keogh	\$ 15,600	\$ 5,119	33%
D.R. McNatty & Associates, Inc.	\$ 17,289	\$ 17,289	100%
LuxBus America	\$ 25,000	\$ 5,220	21%
Lucas Public Affairs, LLC	\$ 125,980	\$ 125,965	100%
Mythics VIII, LLC	\$ 33,349	\$ 33,349	100%
Morrison Engineering, LLC	\$ 74,999	\$ 73,600	98%
STV Incorporated	\$ 24,940	\$ 23,000	92%
Agreements <\$15k	\$ 88,411	\$ 63,663	72%

S/DVBE Status

FY 24/25

DCP Overview

Total Delta Conveyance Commitment	Total Delta Conveyance Invoiced	Total SBE Commitment	Total DVBE Commitment	Total SBE Invoiced	Total DVBE Invoiced	SBE Total % Committed	DVBE Total % Committed	SBE Total % Invoiced	DVBE Total % Invoiced
\$34,776,346	\$31,472,040	\$4,690,852	\$0	\$3,332,848	\$0	13%	0%	11%	0%

SBE/DVBE Vendor Detail

Prime	Sub Consultant	SBE Status	Prime Commitment	Prime Invoiced to Date	SBE/DVBE Commitment	SBE/DVBE Invoiced to Date	SBE/DVBE % Committed	SBE/DVBE % Invoiced
AECOM Technical Services			\$1,851,989	\$1,552,565	\$29,559	\$29,559	1.6%	1.9%
	ISI	SBE			\$7,134	\$7,134	0.4%	0.5%
	WRES	SBE			\$22,425	\$22,425	1.2%	1.4%
Associated Right of Way Services, Inc.		SBE	\$34,911	\$3,243	\$34,911	\$3,243	100.0%	100.0%
Bender Rosenthal, Inc.		SBE	\$803,453	\$321,925	\$803,453	\$321,925	100.0%	100.0%
Caltronics Government Services		SBE	\$37,700	\$30,976	\$37,700	\$30,976	100.0%	100.0%
Hamner, Jewell & Associates		SBE	\$58,284	\$7,366	\$58,284	\$7,366	100.0%	100.0%
Lucas Public Affairs, LLC			\$125,980	\$125,965	\$22,260	\$21,465	17.7%	17.0%
	Lunia Blue	SBE			\$22,260	\$21,465	17.7%	17.0%
Jacobs Engineering Group			\$16,702,031	\$15,718,161	\$880,000	\$306,887	5.3%	2.0%
	5RMK	SBE			\$140,000	\$71,533	0.8%	0.5%
	JMA	SBE			\$400,000	\$89,352	2.4%	0.6%
	LCI	SBE			\$50,000	\$5,230	0.3%	0.0%
	Peter Wiseman	SBE			\$20,000	\$0	0.1%	0.0%
	Robert Marshall	SBE			\$10,000	\$1,600	0.1%	0.0%
	REY Engineers	SBE			\$260,000	\$139,171	1.6%	0.9%
Parsons			\$9,521,105	\$9,001,236	\$2,013,920	\$1,822,651	21.2%	20.2%
	Chaves	SBE			\$2,013,920	\$1,822,651	21.2%	20.2%
VMA Communications, Inc.		SBE	\$834,521	\$806,504	\$810,764	\$788,777	97.2%	97.8%
	Diana Orozco & Associates	SBE			\$559	\$559	0.1%	0.1%

Contract Procurement

Open Procurements							
Procurement Name	Planning/ Estimated Value	Annual Budget	Contracted Value	Procurement Method	Procurement Start	Target NTP Date	Anticipated Term
Primary Internet Services (Renewal)							
	\$113,256	N/A	TBD	Direct Contract	24-Sep	11-Nov	3 years
Social Media Management Platform							
	\$105,000	N/A	TBD	TBD	9-Sep	TBD	TBD
Online Auctioneer Services							
	TBD	TBD	TBD	TBD	24-Sep	30-Sep	4 years
Completed Procurements							
Procurement Name	Commitment Value	Term					
Employee Assistance Program	\$5,500	9/8/2025 - 9/7/2026					

Progress Reporting

As of 9/30/2025

Progress Reporting Notes

- 'Percent Complete' represents overall progress of work completed from the beginning of the fiscal year through the most recent completed month. Overall work progress is a cost-weighted calculation of deliverable-based progress and labor effort as described in vendor agreements and updated on a monthly basis.
- 'Estimate of Expenditures' provides an approximation of costs from the beginning of the fiscal year through the most recent completed month. Actual costs may be revised based on invoice details. Percent calculations of expenditures are based on the amount spent compared to the forecasted FY 25-26 Estimate at Completion (EAC).

