



DELTA CONVEYANCE DESIGN **& CONSTRUCTION AUTHORITY** 

### STAKEHOLDER ENGAGEMENT COMMITTEE (SEC)

Delta Conveyance **Traffic Impacts & Logistics Responses** Don Hubbard, **TE, AICP**; DCA Traffic Planner

# Agenda

- Introduction
- Traffic Thresholds for Remedial Action (Target)
- Methodology
- Results Major Arteries
  - Northern Facilities Hood Franklin, Lambert, Twin Cities
  - Middle Facilities SR-12
  - Southern Facilities SR-4 and Byron Hwy
- Route Book with Traffic Histograms All Sites

# Introduction To Traffic Planning

### Goal

Identify measures that minimize the effects of the project truck and worker traffic loads on the Delta communities.

### **Traffic Modeling**

The tool allows the team to quickly evaluate the effectiveness of a wide range of alternatives and clearly demonstrate benefits under a consistent set of criteria.

#### Note

This is NOT a CEQA analysis but helps the engineering team to identify our recommended logistics measures. Ultimately, the CEQA process will be the final arbiter of recommended logistics improvements to manage traffic impacts.



### Challenges

- Sparse road network, few roads designed for heavy vehicles or heavy traffic volumes
- Moveable bridges with limited capacity and that interrupt flows

# **Opportunities**

- Rail, barge, and conveyor belts possible for a least some locations. Project duration long enough to make investments worthwhile.
- Sites can be designed with enough storage space to allow for stockpiling. Materials can be moved during off-peak periods.

# Traffic Thresholds for Remedial Action (Target)


# Introduction to Traffic Thresholds

This is a planning study, not an EIR, so the purpose of the thresholds is to serve as targets during iterative adjustments of the plans (i.e. which remedial actions to include)

The term "remedial actions" refers to transportation infrastructure developed as part of the project to support a reasonable traffic level of service (LOS) during the construction period

**DWR will decide later on** the methodology and significance thresholds used in the EIR phase. Note that as a State agency, DWR is not subject to local regulations.

# What Is Level of Service (LOS)?



# Level A to C

Allow traffic to move at posted speed limit

LOS

Common on urban roads

# Levels D through E

Increasing levels of restriction from other traffic

#### **STABLE FLOW**

Speeds considerably affected by change in operation conditions. High density traffic restricts maneuverability; volume near capacity.



#### **UNSTABLE FLOW** Low speeds; considerable delay; volume at or slightly over capacity.

#### 

#### FORCED FLOW


Very low speeds; volumes exceed capacity; long delays with stop-and-go traffic.

# San Joaquin County LOS Policy

From San Joaquin County General Plan, Dec 2016, Transportation & Mobility Policy 3-1:

- The County shall maintain Level of Service (LOS) ... "D" or better for roads in the Congestion Management Plan (CMP)
- LOS "C" or better on all other non-CMP designated County roadways and intersections


# Sacramento County also has a LOS "D" target for rural collectors



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.



#### Figure 8: San Joaquin County RCMP 2018 Basic Freeway Segment LOS PM



#### Figure 10: San Joaquin County RCMP 2018 Two-Lane Highway Segment LOS – PM Peak

**Basic Freeway** 

Segments - PM

LOS D

- LOS E


LOS F

LOSA, B, C

County Boundary

8 Miles

Figure 11: San Joaquin County RCMP 2018 Urban Street Segment LOS




Source: San Joaquin County Regional Congestion Management Program 2019 Monitoring and Performance Report

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DWR and will NOT be made until the concluding stages of the CEQA process.

## **Delta Conveyance: Thresholds for Remedial Action**

- The construction traffic creates a LOS worse than the target LOS <u>and</u> the project's traffic is 10% or more of the total traffic volume.
- 2. The target LOS is:
  - LOS C for local roads
  - LOS D for major commute routes (SR-4, SR-12, Byron Hwy)
  - LOS D for any new roads built for the project

Note: This is similar to the LOS goals in San Joaquin and Sacramento Counties but with consideration of the project's traffic in relation to existing traffic (10% threshold)



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# Methodology

# Summary of Traffic Modeling Steps


- Build model of Delta road system
- 2
- **Collect best available data** on existing traffic levels including diurnal variations and forecast data to anticipated period of construction
- 3
- Import construction truck and worker traffic counts and add to forecasted background levels
- 4
  - Assign construction traffic to routes based on regional industry and population data (i.e. where are trucks and people coming from?)
  - 5
- Import proposed Delta Conveyance logistic improvement options into model



Analyze results and identify least impactful solution that meets goals.

# **Forecasting Background Traffic**


- Traffic counts were taken from existing sources, including Caltrans, SJCOG\*, and previous traffic studies
- The counts were for different years. Also, most of the busiest years for project will be 10-15 years into the future. So we needed to factor traffic up or down to forecast volumes for specific years
- SJCOG and SACOG\*\* traffic models were used to do this



\* San Joaquin Council of Governments \*\* Sacramento Council of Governments

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# **Forecasting Background Growth** (PM Peak Hour)




**Conditions** 

EXAMPLE

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DWR and will NOT be made until the concluding stages of the CEQA process.

### **Construction Truck Load**







Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DW Rand will NOT be made until the concluding stages of the CEQA process.

# Distributing Traffic Loads (e.g. Bacon Island)

EXAMPLE





- FUTURE: Show the <u>forecasted</u> No-Project condition of the existing road network for the peak construction year.
- WITHOUT REMEDIAL ACTION.
- Add the <u>peak month</u> of project traffic activity in each area onto the existing roads.
- All other months will be better
- Note: Exclude SR-160 from use
- WITH REMEDIAL ACTIONS. Add the remedial actions to the existing road network and the peak traffic volume.
  - Park-and-Ride lots, improvements to existing roads, separate haul roads, barge landings, railroad spurs, etc.

# **Forecasting Project Worker Trips**

- Identify the labor pool available for the project. These are workers in the construction, mining, and utilities sectors residing in each county sub-division within realistic commuting distance of project sites
- **Use a gravity model** to determine willingness to travel to the project given the worker's residential location (based on data from the National Cooperative Highway Research Program)
- **Forecast the likely residential distribution** of project workers
- **Determine the likely path** taken from the homes to the work sites
- Convert worker-trip into vehicle-trips using vehicle occupancy, including the effects of carpooling incentives and park-&-ride lots

### Forecast worker vehicles along each path


Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### Catchment Area for Labor Force



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.


# **Forecast of Worker Direction of Travel**



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# Results

### Major Arteries -Three Study Regions



**NORTH** Hood Franklin Rd Lambert Rd Twin Cities Rd

MIDDLE State Route 12

**SOUTH** State Route 4 Byron Hwy

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### FACILITIES | North Region

Intakes 2, 3, 5

NORTH

- Lambert Maintenance Shaft
- Glanville Tract Launch Site
- Hood Franklin Batch Plant, or Lambert Batch Plant
- Twin Cities Material Depot
- Twin Cities Batch Plant

Sheldon Laguna Blvd Bond Ro Intake 2 Elk-Grove Blv Intake 3 Hood Franklin Material Depot Intake 5\_ Lambert Batch Plants Arno Rd Lambert Valens (For Intakes 2&3 **Option Only**) Twin Cities Material Depot **Twin Cities Batch Plant** Glanville


Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

Simme


New roads
Road improvements

### NORTH REGION | Truck Routes to Intakes (3 Options)

- NORTH
- Exit I-5 at Hood Franklin
- Hood Franklin to Haul Roads
- North on haul road to Intakes 2 and 3
- South on haul road to Intake 5
- Exit I-5 at Twin Cities (East)
   North on Franklin Blvd to Lambert
  - West on Lambert to haul roads
  - North on haul roads to intake sites
  - Exit I-5 at <u>Twin Cities (</u>West)
  - East on Twin Cities to Power Line Corridor
  - North on Power Line Corridor to haul roads
  - North on haul roads to intake sites




### **TRUCK LOAD** | Intakes (Deliveries to 2 & 3 or 3 & 5)



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.


### MODEL RESULTS | 100% Hood Franklin Route

### Future (2033) No-Project Conditions






NORTH



**With** Remedial Actions



### REMEDIAL ACTIONS | Intakes

 New 2-lane roads (12' lanes with 4' shoulders) between Twin Cities Road and Lambert Road and between Lambert Road and northern-most RE19 intake to enable deliveries to the intake sites without using River Road

#### North-South Haul Road -

Intake 3

Intake 2

New Access Roads

Intake 5

• Widen to two 12' lanes (one lane in each direction) and 4' shoulders from Franklin Boulevard to the NB I-5 Ramps and from the SB I-5 ramps to the new project haul road

#### New Railroad siding

**Twin Cities Road** 

• At I-5, add SB on-ramp drop lane and a SB off-ramp acceleration lane for +/- 1,200'

• Widen lanes to 12' and shoulders to 6' to the new haul road

• Park-and-ride lot for project workers at I-5 interchange

#### Hood-Franklin Road Improvements

#### Hood Franklin Park&Ride Hood-Franklin Supply Depot

- Widen to two 12' lanes (one lane in each direction) and 4' shoulders from Franklin Boulevard to the first new project haul road
- Lambert Batch Plants

### Lambert Road Improvements

Act Lambert Cambert Batch Plant Glanville Power Line Rd Improvement Twin Cities Supply Depot

#### **Dierssen Road**

Arno Rd-

New roads

**Road improvements** 

Valmo


-Valens


- Widen to two 12' lanes (one lane in each direction) and 4' shoulder from Franklin Boulevard to the new project haul road
- Add conveyor system to move RTM from Shaft Site to Twin Cities Depot

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### TRAFFIC VOLUMES | Hood Franklin Rd

The existing capacity is sufficient to accommodate Project traffic while maintaining an acceptable LOS (C), even if all of the traffic to both intakes used them.






#### Used for Trips to Both Intakes

Final decisions about the project will be made by DWR and will NOT be made until the concluding stages of the CEQA process.

Used for Trips to 1 Intake

### **DETAIL** | Hood Franklin Rd


NORTH




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### TRAFFIC VOLUMES | Lambert Rd

The existing capacity is sufficient to accommodate Project traffic while maintaining an acceptable LOS (C), even if all of the traffic to both intakes used them.






#### Used for Trips to Both Intakes

### TRAFFIC VOLUMES | Twin Cities Road

The existing capacity is sufficient to accommodate Project traffic while maintaining an acceptable LOS (D), even if all of the traffic to both intakes used them.



#### Used for Trips to 1 Intake

Used for Trips to Both Intakes

#### EASTERN ALIGNMENT

### FACILITIES | Middle Region

- New Hope (E) Maintenance Shaft
- Brack Tract Maintenance Shaft
- Terminous Tract Retrieval Shaft
- King Island Maintenance Shaft

#### New Hope Maintenance Shaft

#### Brack Tract Maintenance Shaft

#### Terminous Tract Retrieval Shaft

King Island Maintenance Shaft


WTurner Rd

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.


Mercela Lo

EASTERN ALIGNMENT

### TRUCK LOADS | Terminous Tract (Typical)



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

#### EASTERN ALIGNMENT

# **REMEDIAL ACTIONS** |Middle Region

#### • State Route 12

- Dampen Peak Deliveries by spreading work over longer time period
- Construct median turn pockets at Guard Road
- Construct EB and WB turn pockets at shaft site
- Minor haul road to Brack Tract site

New roadsRoad improvements

Brack Tract Maintenance Shaft


Terminous Tract Maintenance Shaft

King Island Maintenance Shaft

MIDDLE

#### EASTERN ALIGNMENT

# **TRAFFIC VOLUMES** | Middle Region - Terminous Tract on SR 12



LOS would be poor even without the project

Project adds less than 10% traffic to background levels

### **OPTIONS** | State Route 12


- Deliver borrow material to site over longer period to dampen peak (Proposed Remedial Action)
- Expand State Route 12 to Terminous Shaft Site (~2.5 miles of 4-lane Hwy)
- Haul excavated material from Glanville site to middle area shaft sites during night shift
- Evaluate alternative designs to reduce size and height of construction pads at shaft sites

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

#### CENTRAL ALIGNMENT


# FACILITIES

- Bouldin Island Launch Shaft
- Bouldin Island Barge Landing




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# TRUCK LOADS | Middle Region, Bouldin Island




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# TRUCK LOADS | Middle Region, Bouldin Island



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

CENTRAL ALIGNMENT



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process. direction) with variable median and 8'

#### **REMEDIAL ACTIONS** | Middle Region, Bouldin Island

New roads Road improvements

### State Route 12 • Widen to four 12' lanes (2 lanes in each

shoulders from the existing four lane section near I-5 to past the shaft location (8 miles). Except do not widen potato slough bridge. Construct median turn pockets at Guard **Rio Vista** Road, N. Peatland Road and Correia Road, Park&Ride Construct an interchange at the turnoff to the shaft site to allow for left-turn movements without interfering with opposing traffic Evaluate if existing undercrossing can be Bouldin Island converted for project traffic **Barge Landing** 

Barge Landing at Bouldin Island

### **Employee Park & Rides in Rio Vista** and Flag City

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DW Rand will NOT be made until the concluding stages of the CEQA process.

Flag City Park&Ride **Bouldin Island Launch Shaft** 

W Pallint P

CENTRAL ALIGNMENT

MIDDLE

# SR 12 - Potato Slough Bridge


#### Approximately half-mile long





#### CENTRAL ALIGNMENT

# TRAFFIC VOLUMES | State Route 12




LOS would be poor even without the project

Remediation is needed to enable project traffic to move at LOS D

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.


MIDDLE

#### Without Remedial Actions



TRAFFIC VOLUMES | State Route 12

#### With Remedial Actions



### **OPTIONS** | State Route 12

- Expand State Route 12 to 4-lanes (Proposed remedial action)
  - Need to still study Potato Slough Bridge
  - Expanded SR 12 may allow elimination of barge landing
- Haul excavated material from Glanville site to Bouldin Island during night shift pending environmental review
- □ Haul borrow material to site by barge
  - Need to identify borrow source

# FACILITIES | Southern Region


- Lower Roberts Island Launch Shaft
- Lower Jones Tract Maintenance Shaft
- Victoria Island Maintenance Shaft
- Southern Forebay and Pump Station
- South Delta Outlet Control

Lower Roberts **Island Launch** Shaft, Deita Ro Lower Jones Tract Sunset i **Maintenance Shaft** Byron Hwy Victoria Island Maintenance Shaft W.Howard Southern Forebay & Pump Station Howard Rd South Delta **Outlet Control** W Bethar

Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

49

# TRUCK LOADS | South Region - Byron Highway Load




Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

MIDDLE

SOUTH

SOUTH

# TRUCK LOADS | South Region State Route 4 Load




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# **REMEDIAL ACTIONS** | Southern Region

Byron Highway

- Realign section to decrease need for project specific intersections, and reduce the intra-projects trips interacting with public traffic

SOUTH




Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DWR and will NOT be made until the concluding stages of the CEQA process.

New roads

**Road improvements** 


#### EASTERN ALIGNMENT

# TRUCK LOADS | South Region - Byron Highway Load



Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

SOUTH




Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

compared to Southern Complex facilities

#### EASTERN ALIGNMENT

# TRAFFIC VOLUMES | State Route 4 (2031)




The project would add relatively little traffic. Minimal traffic generated from Shaft Sites.

The target LOS (D) would be maintained without the need for remediation

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

#### EASTERN ALIGNMENT

# TRAFFIC VOLUMES | Byron Highway (2035)



Has a poor level of service even in the No Project condition.

The project would add relatively little traffic.

Existing traffic would cause problems for the project, not the other way around

# OPTIONS | SR 4

For Victoria Island - Haul excavated material and concrete on SR 4 during off-peak hours to avoid added traffic on Middle River and Old River Bridges during peak hours (pending environmental review).

# **OPTIONS** | Byron Highway

- Construct connector haul road (or conveyor) with overpass to transport excavated material from the Outlet Structure over Byron Highway and to the Forebay site.
- Haul excavated material across Byron Highway during night shift pending environmental review

□ Shift additional material to rail delivery

#### CENTRAL ALIGNMENT

# FACILITIES | South Region

- Mandeville Island Maintenance Shaft
- Bacon Island Reception Shaft
- Byron Tract Maintenance Shaft
- Southern Forebay and Pump Station
- South Delta Outlet Control

Mandeville Island Maintenance Shaft

Bacon Island Reception Shaft

Howard Rd

Byron Tract Maintenance Shaft

4

W Bethar

Southern Forebay & Pump Station

South Delta Outlet Control

Deita Ro

Chestred

Ballour Rd

ByronHwy

5

5

W Howard

# **REMEDIAL ACTIONS** | South Region

- Access Roads off SR-4 to **Bacon and Mandeville Island Shafts**
- SR-4 Improvements + Access Road off SR-4 to Byron Tract
- Byron Highway Turning Improvements

**Bacon Island** Deita Ro Byron Hwy **Byron Tract** Maintenance Shaft Southern Complex 1 4 **Material Depot** Byron Park&Ride Southern Forebay & Pump Station Byron Hwy Improvements, Bridge and Traffic Circle **Rail Spur** N Bruns Way Improvement South Delta **Outlet Control** Bethany

Mandeville Island **Maintenance Shaft** 

**Reception Shaft** 

Park&Ride

S Holt Rd RR **Overpass** 

- Bethany Park&Ride
- Byron Park&Ride
- Charter Park&Ride
- Southern Facility Rail Spur

New roads

5

**Road improvements** 

Charter


Park&Ride

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DWR. Final decisions about the project will be made by DW Rand will NOT be made until the concluding stages of the CEQA process.

60

CENTRAL ALIGNMENT


# **RESULTS | SR 4 and Byron Highway**



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.


## Project Traffic on I-5


- The project adds traffic to different portion of I-5.
- The highest volume in the north is just north of I-5, while the highest volume in the south is north of SR-4
- Mainly worker auto trips before they switch to shuttle buses at the park-and-ride lots
- Much of the material at the Twin Cities materials depot will arrive by rail, thus reducing truck trips on I-5



Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### I-5 North of Hood-Franklin Road






### Northbound

Southbound

LOS remains good throughout the day in both directions Further north on I-5, Project traffic goes in the off-peak direction

### I-5 North of SR-4 in Stockton




### Northbound

Southbound

LOS "E" during peak hours, but Project traffic accounts for very little of the problem (1% to 4%, depending on the hour)

### Daily Variation in I-5 Traffic in Stockton

### Daily Variation in Traffic Project Contribution to Overall Traffic



### Northbound

Southbound

Project traffic is far below the normal daily variation; not noticeable

# DISCUSSION






DELTA CONVEYANCE DESIGN & CONSTRUCTION AUTHORITY

### STAKEHOLDER ENGAGEMENT COMMITTEE (SEC)

Delta Conveyance **Traffic Impacts & Logistics Responses** Don Hubbard, **TE, AICP**; DCA Traffic Planner

# Appendix: Truck Routes and Traffic Histograms by Site

#### Central and Eastern Alignment



# NORTH AREA | Intake 2

im of All Trucks - Intakes 23		
000		
		Commodity
000		Mixed Concrete
		Tremie Concrete Mix
		Fill From Jobsite
000		Spoil
		Slurry Wall Bentonite
		Riprap Rock Slope Protection
000		Rhoebuild 1000
		Rebar
000		Pre-Cast Segment Grout
		Pre-Cast 38' ID Segment 6'
		■ Pre Cast Segment 36' ID x 6' W
000		Pitrun Gravel 3 Inch Minus
		Flyash
000		Concrete Sand
		Concrete Cement
		Concrete Aggregate
		Cement
		Base Rock Delivered
		Ballast
Jan Mar May Jul Jan May Jul Jul Jan May Nov Nov Nov Nov Nov Nov Nov Nov Nov Nov	Jan May Jul Jan Jan May Jul Sep	5000 PSI Concrete
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	8 9	_
onstruction Year • Month2 • Shaft •	5 5	

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

# NORTH AREA | Intake 3

Sum of All Trucks - Intakes 23		
7,000		
		Commodity -
		Mixed Concrete
6,000		Tremie Concrete Mix
		Fill From Jobsite
		Spoil
5,000		Slurry Wall Bentonite
		Riprap Rock Slope Protection
		Rhoebuild 1000
4,000		Rebar
		Pre-Cast Segment Grout
		■ Pre-Cast 38' ID Segment 6'
3,000		■ Pre Cast Segment 36' ID x 6' Wide
		Pitrun Gravel 3 Inch Minus
2,000		■ Flyash
		Concrete Sand
		Concrete Cement
1,000		Concrete Aggregate
		Cement
		Base Rock Delivered
		■ Ballast
Jan May May Jul Jan May Jul Jul Jul Jul Jul Jul Jul Jul Jul Jul	Sep Nov Mar May Jul Sep Nov	5000 PSI Concrete
0 1 2 3 4 5 6 7 8	9	
Construction Year 🔹 Month2 🝷 Shaft 📲		+ -

# NORTH AREA | Intake 5


	Trucks - Intakes 35	
7,000		
	Comm	nodity
		Vixed Concrete
6,000	Τ	Fremie Concrete Mix
	■ F	Fill From Jobsite
	2	Spoil
5,000		Slurry Wall Bentonite
	<b>F</b>	Riprap Rock Slope Protection
	■ F	Rhoebuild 1000
4,000	■ F	Rebar
	■ F	Pre-Cast Segment Grout
3,000		Pre-Cast 38' ID Segment 6'
5,000	■ F	Pre Cast Segment 36' ID x 6' Wid
	F F	Pitrun Gravel 3 Inch Minus
2,000		lyash
2,000		Concrete Sand
		Concrete Cement
1,000		Concrete Aggregate
		Cement
	E E	Base Rock Delivered
0		Ballast
	Jan May Jul Jul Jul Jul Jul Jul Jul Jul Jul Jul	5000 PSI Concrete
	0 1 2 3 4 5 6 7 8 9	
Constructi	n Year 🔹 Month2 💌 Shaft 🔭	+

Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

#### Central and Eastern Alignment

### NORTH AREA | Lambert Concrete Batch Plant

#### (Concrete Deliveries to Intake and Shaft Sites)




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

#### Central and Eastern Alignment

### NORTH AREA | Twin Cities Material Depot

(Haul of Excavated Material to Various Shaft Sites)




Disclaimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

### NORTH REGION | Truck Routes to Lambert and Glanville Shafts




Disc laimer: These pages are for Stakeholder Engagement Committee discussion purposes only. They do not represent a decision by the DCA or DW R. Final decisions about the project will be made by DW R and will NOT be made until the concluding stages of the CEQA process.

New roads
 Road improvements
 Existing Roads




New roads
 Road improvements
 Existing Roads

### NORTH AREA | Lambert Maintenance Shaft (Intake 2 and 3 Option Only)



### NORTH AREA | Glanville Tract Launch Shaft Site (on Dierssen Rd)





## **EASTERN ALIGNMENT**

### **MIDDLE REGION** | Truck Route to New Hope Shaft




### MIDDLE AREA | New Hope Maintenance Shaft







### MIDDLE AREA | Terminous Tract Retrieval Shaft Site




### MIDDLE AREA | King Island Maintenance Shaft






### MIDDLE AREA | Brack Tract Maintenance Shaft




### SOUTH REGION | Truck Routes to Lower Jones Maintenance and Lower Roberts Launch Shaft Sites







### SOUTH AREA | Lower Roberts Launch Shaft




### SOUTH AREA | Lower Jones Maintenance Shaft




### **SOUTH REGION** | Truck Routes to Victoria Island Maintenance Shaft




### SOUTH AREA | Victoria Island Maintenance Shaft Site




## **CENTRAL ALIGNMENT**




### MIDDLE AREA | W Walnut Grove Rd at 🔺




### MIDDLE AREA | New Hope Maintenance Shaft Site




### MIDDLE AREA | Staten Island Maintenance Shaft Site






### MIDDLE AREA | Bouldin Island Launch Shaft




### SOUTH REGION | Truck Routes to Mandeville Island and Bacon Island Shaft Sites




### SOUTH AREA | New Haul Road to Bacon and Mandeville Shaft Sites B



### SOUTH AREA | Mandeville Maintenance Shaft Site



### SOUTH AREA | Bacon Island Retrieval Shaft Site




New roads
 Road improvements
 Existing Roads

# SOUTH REGION | Truck Routes to Byron Tract Maintenance Shaft




### SOUTH AREA | Byron Tract Maintenance Shaft Site




### **SOUTH REGION |** Truck Routes to Southern Complex Facilities






### SOUTH AREA | Southern Forebay and Pump Station (North End)



### SOUTH AREA | Southern Forebay (South End)



### SOUTH AREA | South Delta Outlet Structure

